# Montgomery County Council Transportation & Environment Committee

# Purple Line Update March 21, 2019

Chuck Lattuca, Executive Director
Maryland Department of Transportation
Maryland Transit Administration

Fred Craig, Chief Executive Officer Purple Line Transit Partners, LLC





TRANSIT PARTNERS

### **Project Overview**

- MDOT MTA's goal for passenger service remains late 2022
- Cost and schedule implications of delay in construction start due to lawsuit are being negotiated between MDOT MTA and Purple Line Transit Partners
- Progress
  - Design: 85%
  - Construction: 10%
  - Vehicles: 10%
- Construction underway throughout 16.2-mile corridor
- Tunnel and Operations/Maintenance Facility (Prince George's Co.) slightly ahead of schedule

#### **Bethesda Station Shaft**


- Montgomery County investment
- Elevator shaft now halfway to Red Line depth (75 of 145 feet)
- Weekday blasting to continue as needed
- Notifications sent in advance of blasting





#### **Bethesda Station Shaft**





## Plymouth Tunnel In-Tunnel Work

- Tunnel excavation completed on Feb. 26
- Preparing for permanent concrete and water proofing

Now working 2 shifts (7am-3:30pm, 3:30-11:30pm, Mon-Fri)

(3 shifts ended Mar. 18)

 Activity will not produce loud noise or extensive vibration

 Most work will be completed during daytime hours



## Plymouth Tunnel Manchester Station and East Portal Cut-and-Cover Tunnel

- No further nighttime work or major disruptions are anticipated (Note: PLTC reserves contractual right to work during nighttime hours)
- Excavation at both east and west ends of the tunnel resumed Mar. 18
- Dayshift is 7am-3:30pm, nightshift is 3:30-11:30pm, Monday-Friday
- Maintenance work may be conducted on Saturdays, when needed
- Weekend work allowed with advance public notice
- Most hauling will be performed during daytime hours
- If nighttime work is necessary, vehicles performing that work will be equipped with white noise back-up alarms
- MTA/PLTC meeting with neighbors tonight to explain upcoming schedule and activities


## **Silver Spring Transit Center**

- Goal: Simultaneously schedule major WMATA and Purple Line work to minimize public disruption
- Coordination with WMATA and CSX are key in construction schedule



## **Silver Spring Transit Center**

- Work to start in spring 2019
- Work zone and temporary pedestrian plan will be established prior to start
- Pedestrian access will be maintained across Colesville Rd.
- Initial work is foundations for Purple Line rail track and Capital Crescent Trail bridges over Colesville Rd.
- Work with County on outreach to local businesses and SSTC users



## **Lyttonsville Place Bridge**

- Grading
- XXX
- XXX





## Silver Spring International Middle School

- Parking Lot Reconfiguration
- XXXX
- XXXX



#### **Rock Creek Park**

- Demolition of pedestrian and aerial bridge
- Foundation for new pedestrian/bike aerial bridge





## Connecticut Ave. Bridge

- Construction of retaining walls and bridge foundations
- Construction of Chevy Chase Lakes Development Access bridge

Photo, rendering or plandrawing to insert?


## Jones Mill Rd. Bridge

- Bridge construction
- Phased to maintain one traffic lane

Photo, rendering or plandrawing to insert?

#### **Corridor-wide Work**

- Utility relocations
- Installation of erosion and sediment controls
- Stormwater drainage construction
- Tree clearing (Apr. 1-Sept. 1 migratory bird prohibition)
- Excavation of dirt/rock underway from Jones Mill Rd. to Lyttonsville



### **Vehicle Assembly**

- Vehicles being assembled in Elmira, NY
- 1st of 26 vehicles nearly complete
- Local testing anticipated in 2021



### **Traffic: What to Expect**

- Existing traffic patterns will change
- Use caution and slow down when approaching work sites
- Work may occur on both sides of the road and across roadways
- When lane closures are required, notices will be distributed via text and email (sign-up at purplelinemd.com)
- Orange cones and barrels will be in place
- Flag-persons will direct traffic, when required
- Underground utility work may require temporary road plates



## **Pedestrians: What to Expect**

- Work zones will be clearly marked and pedestrians should not enter
- Pedestrian detours will be clearly signed
- When closures occur, alternate access will be provided
- Pedestrian crossings will be maintained
- Pedestrians should obey construction signage and keep out of work zones



### **Impacted Business Outreach**

- Prior to construction, project team conducts one-on-one outreach to:
  - Understand access/delivery requirements, other special needs
  - Collaborate in identifying solutions
- Coordinate with local businesses to design/install "open for business during construction" signs
- Outreach conducted in English and Spanish



#### **Public Outreach**

#### **Community Advisory Teams**

- 4th round of CAT meetings start this spring
- Schedule TBD
- Other public meetings as needed

#### **Construction Updates**

X,XXX County resident/business recipients

#### **New Website**

- Planned launch this spring
- Construction focused

#### Social Media

Active on Instagram, Facebook, Twitter

#### Media Relations

Highlight progress, facilitate accurate reporting





From building treehouses during her childhood summers to working on the #PurpleLineMD as a resident engineer, Jeanine's career in construction has spanned many stops along the way. #WomenInConstructionWeek #MDOTexperts









## **Expanding Economic Opportunities**

#### **Design DBE Goal: 26%**


- 26.8% DBE participation to date
- 8 Montgomery County DBE firms participating

#### **Construction DBE Goal: 22%**

- 6.2% DBE participation to date
- 13 Montgomery County DBE firms participating




## **Montgomery County Purple Line Jobs**



Project-wide Craft Employment by Jurisdiction				
Montgomery County	119	11%		
Other Maryland Counties	550	51%		
Non-Maryland	415	38%		

## **Affirmative Action/Equal Employment Opportunity**



Category	Total	AA/EEO Goal	Current %
Full-time Employees	466		
Minority Participation	321	28%	68.9%
Female Participation	19	6.9%	4.1%
Non-minority Participation	126		27.0%

### Stay Up to Date on Purple Line Progress

- Sign up for construction notices at <u>Purplelinemd.com</u>
- For construction-related questions and concerns, contact PLTP:
  - Email at: <u>outreach@pltcllc.com</u>
  - 24/7 hotline at 240-424-5325
- For general project questions and comments, contact MTA public outreach:
  - Email at: <u>outreach@purplelinemd.com</u>
  - Call: 443-451-3706 or 443-451-3705 (Español)